

DAILY CONSTRUCTION PROGRESS REPORT

Date: 26-Nov-2025

Weather Condition: Fair

Project Name: Mr. Saleh Alkuwaiti Villa

Location/Site: Al Rahba, Abu Dhabi

1. WORKERS SUMMARY

Contractor	No. of Workers
Innovista Build General Contracting	7
Faaktha	3

2. EQUIPMENT IN USE

Cutting Tools

Grinder

Drill

3. WORK ACTIVITIES / PROGRESS

- **Interlock Works:** Ongoing installation
- **Electrical Fixtures:**
- **Railings:** 95% completed — repair some areas as per Mr. Saleh comments, to be completed together with the installation of gates
- **Kitchen Cabinet:** Remaining Ceramic in between cupboards
- **Plumbing Fixtures:** Ongoing Installation — Remaining Wash Basin, Adjustment height of WC
- **Painting:** Ongoing — to be completed after all internal works completed
- **Gypsum Board Ceiling:** Ongoing 95% completed — Waiting for completion of AC and light fittings.
- **Waterproofing:** Ongoing — remaining top coat 95% completed — waiting for completion of roof clay tiles installation to avoid any damages.
- **Manhole Work:** 98% completed - only tie- in connection point to Main Sewerage Manhole Pending to be completed Thursday
- **Roof Clay:** Ongoing installation of clay roof

4. MATERIALS DELIVERED / USED

Ceramic for kitchen

5. PENDING

- **AC Units: Installation Remaining**
- **Electrical Works**
 - Lights: pending materials/checking other supplier
 - External Cabling: Remaining MDB Installation
- **Wash Basin Supply & Installation:** Checking For other Suppliers.

6. Work Progress Photos

